



CELEBRATING
40 YEARS
 1982-2022



Chevaline Dexx

Application of Chevaline Dexx to concrete surfaces.

Specification No: P3012

Date Prepared: May 2020

Project & Address:

Certified Applicator:

Building Contractor:

Building Owner/Property Manager:

1. Statement of Intent

- (a) This checklist is to be completed by both the Equus Applicator and the Building Contractor, as a step by step record of compliance with both the Equus Specification provided for the contract, and the requirements of the Manufacturers for Warranty.
- (b) A copy of this checklist must be forwarded to the nearest Regional Office of Equus Industries Ltd. A Warranty will not be issued by Equus Industries Ltd. without a copy of this Checklist being filed.
- (a) A copy of this checklist should form part of the Contract Documentation filed with the Property Manager on job completion.

2. Areas Treated

The areas to which Membrane is applied are detailed below, with reference to plans (where appropriate).

3. Sign Off

We confirm that all applicable processes listed in Section 4 have been correctly completed and that sign-off on each stage has been made by a person with the authority to do so.

For: _____ (Signature)
 (Building Contractor)

Date: ____ / ____ / ____ (Name)

For: _____ (Signature)
 (Equus Applicator)

Date: ____ / ____ / ____ (Name)



4. Checklist And Method Statement

* Denotes those processes which must be signed off by the Building Contractor as well.

No.	Process	Completed On	Building Contractor	Equus Contractor	Notes
1.*	Concrete surface correctly laid to falls and cured 28 days.				
2.*	Concrete surface finish U3 (NZS3114) achieved and free of laitance/detritus.				
3.*	Plaster coves and/or treated timber fillets installed and concrete edges chamfered.				
4.*	Concrete surface accepted as satisfactory for Dexx installation by Equus Applicator.				
5.*	All exposed surfaces correctly primed with _____ (Nominate primer used)				
6.*	All Dexx detail strips of fiberglass in place at transitions, in doorways, and at wall upstands. Outlets in place.				
7.	First full Dexx coat in place with one layer of 300gsm E-mat embedded and wetted out and fiberglass mat correctly laid with teased laps.				
8.	Filling coat of Dexx laid and m fiberglass mat totally sealed off.				
9.	Second coat of Dexx applied at correct spreading rate to fill and cover surface.				
10.	Third coat of Dexx applied at correct spreading rate to fill and cover surface.				
11.	Dexx surface checked for adequate cover and absence of pinholes, blemishes and 'proud' fiberglass. Dexx recoated where necessary to achieve required finish and base membrane complete.				
12.	Dexx Wearcoat correctly applied where a non-slip finish has been specified Fine/ Medium/Coarse (delete if non-applicable)				
13.*	Final top coat(s) correctly applied using _____ (Nominate topcoat used)				
14.	For surfaces to receive tile overlay—full 24 hour pond test carried out successfully.				
15.	Completed installation inspected and signed off.				