



CELEBRATING  
**40** YEARS  
 1982-2022



# Chevaline Dexx

Application of Chevaline Dexx to concrete surfaces to be subsequently tiled.

Specification No: P3014

Date Prepared: May 2020

Project & Address:

---



---

Certified Applicator:

---

Building Contractor:

---

Building Owner/Property Manager:

---

## 1. Statement of Intent

- (a) This checklist is to be completed by both the Equus Applicator and the Building Contractor, as a step by step record of compliance with both the Equus Specification provided for the contract, and the requirements of the Manufacturers for Warranty.
- (b) A copy of this checklist must be forwarded to the nearest Regional Office of Equus Industries Ltd. A Warranty will not be issued by Equus Industries Ltd. without a copy of this Checklist being filed.
- (a) A copy of this checklist should form part of the Contract Documentation filed with the Property Manager on job completion.

## 2. Areas Treated

The areas to which Membrane is applied are detailed below, with reference to plans (where appropriate).

---



---



---

## 3. Sign Off

We confirm that all applicable processes listed in Section 4 have been correctly completed and that sign-off on each stage has been made by a person with the authority to do so.

For: \_\_\_\_\_ (Signature)  
 (Building Contractor)

Date: \_\_\_\_ / \_\_\_\_ / \_\_\_\_ (Name)

For: \_\_\_\_\_ (Signature)  
 (Equus Applicator)

Date: \_\_\_\_ / \_\_\_\_ / \_\_\_\_ (Name)



#### 4. Checklist And Method Statement

\* Denotes those processes which must be signed off by the Building Contractor as well.

No.	Process	Completed On	Building Contractor	Equus Contractor	Notes
1.*	Concrete surface correctly laid to falls and cured 28 days.				
2.*	Concrete surface finish U3 (NZS3114) achieved and free of laitance/detritus.				
3.*	Plaster coves and/or treated timber fillets installed and concrete edges chamfered.				
4.*	Concrete surface accepted as satisfactory for <b>Dexx</b> installation by Equus Applicator.				
5.*	All exposed surfaces correctly primed with _____ (Nominate primer used)				
6.*	All <b>Dexx</b> detail strips of fiberglass in place at transitions, in doorways, and at wall upstands. Outlets in place.				
7.	First full <b>Dexx</b> coat in place with one layer of 300gsm E-mat embedded and wetted out and fiberglass mat correctly laid with teased laps.				
8.	Filling coat of <b>Dexx</b> laid and m fiberglass mat totally sealed off.				
9.	Second coat of <b>Dexx</b> applied at correct spreading rate to fill and cover surface.				
10.	Third coat of <b>Dexx</b> applied at correct spreading rate to fill and cover surface.				
11.	<b>Dexx</b> surface checked for adequate cover and absence of pinholes, blemishes and 'proud' fiberglass. <b>Dexx</b> recoated where necessary to achieve required finish and base membrane complete.				
12.	Final coat of Bodycoat correctly applied using. Broadcast sand into final coat to create key for tile adhesive.				
13.*	For surfaces to receive tile overlay—full 24 hour pond test carried out successfully.				
14.	Completed installation inspected and signed off.				
15.	Use only recommended tile adhesive such as Equus Schomburg Unifix S3 or Liteflex.				